BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayaka[illegible]halli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges	Cum	3970.86	473.94	11.94									
2	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils	Cum	13634.28	396.54	2.91									
3	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the direction of Engineer	t.km	21294.12	1114.22	5.23									
4	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed	Cum	541.78	56.25	10.38									
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works	Cum	1129.98	59.54	5.27									
6	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.as per	Tonne	71.51	3.53	4.94									
7	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement, with 20mm and down	Sqm	2661.60	170.10	6.39									
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to	Cum	7233.57	237.92	3.29									
13	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed	Cum	7233.57	237.92	3.29									
14	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade	Cum	7233.57	237.92	3.29									

Asst. Executive Engineer
Project Division
Yelahanka Zone

Sl No	Description of Work	Unit	Shedule -B Qty	Executed Qty	% of Work Completed	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23
18	Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse	Cum	48.67	48.67	100.00									
20	Providing and laying in position Reinforced cement concrete for all Super structures of building , Road works, Water works, Irrigation	Cum	52.95	7.52	14.20									
21	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6(1 cement : 6 coarse sand) as per the direction of	Cum	70.75	29.70	41.98									
22	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not	Cum	276.69	84.00	30.36									
23	Providing Thermo-Mechanically Treated bars of grade Fe-500D or more Steel reinforcement for R.C.C. work including straightening, cutting,	kg	8122.98	2806.81	34.55									
		= Planed %												
		= Executed %												

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92